

RISK INSIGHTS

TEMPORARILY SUSPENDED CONSTRUCTION SITE CHECKLIST: FOR RESIDENTIAL FRAME

Taking the time to conduct a thorough walk-through of your construction site before temporarily suspending site activity increases the likelihood that it will be safe and secure when site activity resumes.

The following checklist can help ensure protective measures are in-place where construction has been suspended*.

Checklist (X)	Residential construction sites (frame)
<input type="checkbox"/>	Exterior and interior site visits conducted every 72 hours with visit details written and recorded
<input type="checkbox"/>	Main water supply is turned off
<input type="checkbox"/>	Water drained from plumbing system
<input type="checkbox"/>	Temporary space heaters turned off and removed
<input type="checkbox"/>	Combustible materials removed
<input type="checkbox"/>	Fuel tanks are emptied or removed from the site
<input type="checkbox"/>	Waste bins and receptacles emptied
<input type="checkbox"/>	Existing site security provisions maintained
<input type="checkbox"/>	Existing site fire protection/detection provisions maintained
<input type="checkbox"/>	Gates into sites and doors/ entryways into dwellings locked
<input type="checkbox"/>	Tools, equipment, materials, and machinery removed and secured off site
<input type="checkbox"/>	Non-installed appliances removed
<input type="checkbox"/>	Physical barriers provided separating unoccupied from occupied areas
<input type="checkbox"/>	Structure is braced (framing stage)
<input type="checkbox"/>	Hygiene protocols in-effect and maintained as per Public Health
<input type="checkbox"/>	Compressed gas cylinders removed
<input type="checkbox"/>	Current/confirmed shutdown date
<input type="checkbox"/>	Hot works not permitted

For more information on making your business safer, contact our Risk Services Department at **1.833.692.4111** or visit us at www.northbridgeinsurance.ca.